

Inspection Result

**Qualified** 

No.: QCBT/02/2021 Date: January, 21th, 2021

## **GENERAL INFOMATION**

Product:	Standard Form Film-Faced Plywood		
Contract No.	VAKIE-BT/02/2021		
Specification:	1220x2440x18mm, black plain film faced, 6-8 times uses		
Place of Inspection:	FF2 - Fomex Film-Faced Plywood Factory		
QC inspector:	Mr. Thang		
Report Approved by:	Mr. Alex		

## **INSPECTION RESULT SUMMARY**

Section	Description		Actual	Result		Remark
				Qualifed	Un-qualifed	
1	Veneer	Spices	100% Acacia	X		
		Thickness	2.0-2.5mm	x		
		Grade	A&B	x		
		Moisture	15-20%	x		
2	Glue	Melamine	Melamine 15%	x		
3	Surface	Phenolic Film Surface	Black Film	x		
INSPECTION RESULT			Qualified			

## **INSPECTION IMAGE**





